

Tuscaloosa County Road Improvement Commission

Quarterly Report - As of **March 24, 2026**

TCRIC has received approximately \$ 98,423,097 in monthly deposits.



ACTIVE PROJECTS

ALDOT Projects

<p>SR-69 South Intersection Improvements (Plantation Road to I-59 Overpass):</p> <p><i>Current Project Status: UT Relocation/Design Review</i> Letting Fall 2026 50% design reviewed January 7, 2026. 85% submittal expected in March 2026. Public Involvement meeting was January 15, 2026; public comment period ended February 20, 2026. Comments are under review. ROW: ALDOT’s ROW acquisition process is complete, with final ALDOT ROW invoices still expected. Ongoing Utility Relocation: AT&T phase 3 design (based on 85% consultant plans due in late March) is due May 1, 2026 Water & Sewer (COT) is complete.</p>	<p>Total Estimate: To be updated</p> <p>TCRIC Contribution to Date:\$ 16,587,518</p>
<p>SR-69 North, 5th Street to US-82:</p> <p><i>Current Project Status: PE (Traffic Study & Design)</i> Letting: Fall 2027 ALDOT hosted a public involvement meeting February 6, 2025. The public comment period ended February 24, 2025. Skipper Consulting has finalized access study report based on public comments. LIDAR survey completed. Field survey is complete. Plan development has begun. 30% plans received January 23, 2026 Quality Control to schedule review. Plan review scheduled for March 26, 2026. Environmental kick-off held October 29, 2025. Public involvement website is available with public comment period ending 3/26.</p>	<p>Total Estimate: TBD</p> <p>TCRIC Obligation: \$725,000 (for Engineering)</p> <p>TCRIC Contribution to Date: \$725,000</p>
<p>US-82/SR-69 Intersection Improvements (STUDY ONLY):</p> <p><i>Current Project Status: Study Complete</i> Study is complete. No immediate plans to pursue any options due to insufficient funding currently.</p>	<p>Total Estimate: TBD</p> <p>TCRIC Contribution to Date: \$250,000 (for PE)</p>
<p>US-82/McFarland: SR-13 (US-43) Intersection Improvement:</p> <p><i>Current Project Status: PE</i> Construction letting: Fall 2026 ROW: TCRIC made contribution of 20% match for ROW in November 2024. ROW has been authorized and is ongoing. Construction: ALDOT has approved design changes and released the consultant to proceed with updating plans and ROW documents. ALDOT has updated the Construction (CN) estimate after evaluation of drainage improvements.</p>	<p>Total Estimate: \$12.3M</p> <p>TCRIC Cost Share: 20% <i>following Fed. Funding authorization</i></p> <p>TCRIC Contribution to Date: \$332,007</p>

City of Tuscaloosa Projects

Jack Warner Parkway/Martin Luther King Boulevard (JWP/MLK):	Total Estimate: \$76.7M
<p>Phase 1: MLK/JWP, Stillman Blvd to just north of 5th St., & Nick's Kids Ave to Greensboro Avenue: Construction complete.</p> <p>Phase 2: JWP from 21st Ave to Greensboro Avenue: Construction is substantially complete.</p> <p>Phase 3:+ JWP/MLK from just north of 5th street to Nick's Kids Ave, Northern spur road and railroad bridges: Pre-bid conference was in January 27, 2026; bids opened March 24, 2026. The City of Tuscaloosa is evaluating bids and total remaining project costs compared to budget and TCRIC/COT funding agreement for any potential update requests.</p>	<p>TCRIC Share: 100%</p> <p>TCRIC Contribution to Date: \$ 42,762,715.60 <i>(including City's Series 2020-A GO Warrant)</i></p>
McWright's Ferry Road Extension:	Total Estimate: \$68.9M
<p><i>Current Project Status: Construction Complete</i></p> <p>The final pay request has been submitted. The closeout documents are being finalized.</p>	<p>TCRIC Share: 100%</p> <p>TCRIC Contribution to Date: \$3,345,130.87 <i>(not including City's Series 2022-C GO Warrant)</i></p>

Tuscaloosa County Projects

SR-69 Connector Road Project (to Hwy 43)	Total Estimate: \$22.5M
<p><i>Current Project Status: PE & ROW Acquisition</i></p> <p>Construction letting: Spring 2026</p>	<p>TCRIC Share: \$17.5M</p> <p>TCRIC Contribution to Date: \$0</p>

INACTIVE PROJECTS

US-82/McFarland- University Blvd. Interchange:	Total Estimate: TBD
<p><i>Current Project Status: PE</i></p> <p>The project was scheduled to let simultaneously with the University Bridge project; the bridge project is cancelled.</p>	<p>TCRIC Contribution to Date: \$1,000,000</p>
SR-69 North at Charlie Shirley Road:	Total Estimate: \$9.2M
<p><i>Current Project Status: PE</i> <i>(Project on hold)</i></p> <p>ALDOT issued the Notice to Proceed, for PE, February 10, 2023.</p> <p>Plan-In-Hand submittal from consultant pending public involvement.</p> <p>Reviewing updated crash data to determine if project is still needed.</p>	<p>Cost Share: 20% / 80% TCRIC/MPO</p> <p>TCRIC Contribution to Date: \$291,884</p>

COMPLETED PROJECTS

Lead	Project Name and Summary
City of Northport	<p>SR-69 North at Union Chapel Road Intersection Improvements: Construction is complete. TCRIC and Northport have provided 20% of the total project costs, consistent with the pre-existing agreement between the City of Northport and ALDOT. Supplemental agreement in an estimated amount of \$320,000 has been approved for overrun due to increased site excavation prior to construction; City of Northport (TCRIC) portion will be 20% of that estimate. TCRIC funds expended to date: \$800,000. Project accepted for maintenance by City of Northport in June 2022. Outstanding issue to fully close out project is pending condemnation case resolution. City of Northport has an invoice pending for Construction Inspection. The final contractor estimate has been processed.</p>
ALDOT	<p>SR-69 South (additional lanes and access management): TCRIC contributed \$700,000 to ALDOT toward the \$1.5 million total project cost.</p>
ALDOT	<p>SR-69 South - Turn Lane Intersection improvements: TCRIC has committed and distributed \$1.9 million. All turn lanes are now open to motorist and the project is complete. Final estimate to GFC is also required for project close-out.</p>
Tuscaloosa County	<p>SR-69 North at Martin Road (intersection Improvements): Tuscaloosa County project thru ALDOT permit: TCRIC reimbursed the County roughly \$1,100,100 and ALDOT reimbursed the County roughly \$285,000 for the remaining costs pursuant to a pre-existing agreement.</p>
ALDOT	<p>US-82/McFarland at Bear Creek Cutoff Road (Intersection Improvements): TCRIC provided all funding via ALDOT cost sharing agreement. Project payments to date: \$3,723,534.12. Project is closed out within ALDOT's system.</p>
Tuscaloosa County	<p>Bear Creek Road/Bear Creek Cutoff Road Improvements: The project was completed for a total cost of \$849,252.48 and project reimbursement was paid to the County by the Commission in February 2019.</p>
City of Tuscaloosa (as ALDOT project)	<p>US-82/McFarland Blvd at Hargrove Road (intersection Improvements, access management, and signalization work): TCRIC provided total project reimbursement funding for this project in the amount of \$3,808,237.98.</p>
City of Northport	<p>Mitt Lary Road Improvements: TCRIC reimbursed the City of Northport a total of \$7,754,557 for this project, with the final monthly reimbursement payment made March 9, 2020.</p>
ALDOT	<p>US-82/McFarland: SR-69 to Rice Mine Road: TCRIC contributed a total of \$459,505.34, providing the 20% match with MPO for UT relocation (for Cities of Northport and Tuscaloosa) ALDOT has sent both COT and CON final invoices to finance; neither have been paid out as of 9/24/2025 due to ALDOT end of year close-out.</p>